

STATUS OF PROJECT DEVELOPMENT

S. N.	Site	Quantity of Work	Work completed	Remaining	Remarks
1	Tunnel – 1	116 m	116 m		Excavation completed, lining and support works remaining
2	Tunnel -2	3037 m	1950 m	1087 m	
3	Adits 1,2,3,4	185 m	185 m	-	
4	Siphon 1,2	123 m	123 m	-	
5	Box culvert 1,2,3 4	446 m	150 m	293 m	
6.	Forebay	43 x 6 x 5			All remaining to be done, can be completed in 18 months
7.	Powerhouse	30 x 19 x 17 m			
8.	Penstock pipes installation	60 m			